

COMPLETION REPORT

1	Name of the work	Improvements of RCC drains 24th cross near pipeline road BHEL mini colony Mallasandra in ward no. 13 in Shettyhalli Sub division.		
2	Sanctioned Estimate No. & Date	CE/02/AS/50/16-17. 2/09-01-2017 P 1771. EE/02/AS/49/16-17		
3	Head of Account which is chargeable			
4	Instrument Order NO. & Date	EE/00/00/29/17-18. 2/10-4-17.		
5	Name Of Contractor	Sri. N. Thippeswamy, #9, 1 st Cross, Saraswathi puram, Bangalore gate, Chitradurga		
6	Time Stipulated for Completion of work	90 days.		
a				
b	Delay in Exculpation of Work			
7	Measurement recorded in			
8	Check Measurement of the Asst			
9	Name of the office/official in charge of the work			
10	a) Asst. Eng/junior Eng	Dayanand. H.S. AS		
	b) Asst. Exe Engineer	Sajalingappa, AEE		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
20.00.00		1734089-00		262911-00

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER - 2,

Bruhat Bangalore Mahanagara Palike,

Dasarahalli Division, Bangalore-57.

ASSISTANT EXECUTIVE ENGINEER

ಶಿಬಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು,